

# **GULBARGA ELECTRICITY SUPPLY COMPANY LIMITED**

Tel: 08472 - 256881  
Fax: 08472 - 256989  
e-mail: seapdrpgescom@rediffmail.com



Corporate Office,  
Station Road,  
Gulbarga - 585 102

**By Reg. Post with Ack. Due**

## **BLACKLISTING OF M/s.Shreeshwar Electricals Pvt. Ltd., Vibhulatha, 2<sup>nd</sup>Main , 2<sup>nd</sup> Cross BharathinagarHaliyal Road, Dharwad**

**Sub:** Blacklisting of M/s. Shreeshwar Electricals Pvt. Ltd., Vibhulatha, 2<sup>nd</sup> Main , 2<sup>nd</sup> Cross Bharathinagar Haliyal Road, Dharwad for failure to complete Rural Electrification works of Gulbarga district in Karnataka under 12<sup>th</sup> Plan Rajiv Gandhi Grameen Vidyuthikaran Yojane (RGGVY) in GESCOM.

**Ref:**

1. T.O. LOI No.GESCOM/CEE(CP)/EEE(RGGVY)/2014-15/60357-70& 60371-80 dated 17.3.2015.
2. T.O. DWA Nos.GESCOM/CEE(CP)/EEE(RGGVY)GLB/2015-16/27378-98 & 27399-19 dated 1.9.2015.
3. T.O. Notice No. GESCOM/CEE(CP)/EEE(RGGVY)/2016-17/7162-66 dated 19.5.2016.
4. T.O. Notice No.GESCOM/CEE(CP)/EEE(RGGVY)/2016-17/9732-40 dated 1.6.2016.
5. T.O. Notice No. GESCOM/CEE(CP)/EEE(RGGVY)/2016-17/19037-45 dated 18.7.2016.
6. T.O Final NoticeNo.GESCOM/CEE(CP)/EEE(RGGVY)/2016-17/43495-503 dated 8.12.2016.
7. T.O. Meeting Notice No. GESCOM/CEE(CP)/EEE(APDRP)/2016-17/43710-20 dated 9.12.2016.
8. Urgent Meeting Notice No. GESCOM/CEE(CP)/EEE(APDRP)/2016-17/44960-68 dated 19.12.2016.
9. Meeting Notice GESCOM/CEE(CP)/EEE(APDRP)/2016-17/45643-53 dated 23.12.2016.
10. T.O. proceedings of the joint meeting held on 26.12.2016.
11. Written undertaking furnished by the firm M/s. Shreeshwar Electricals Pvt. Ltd., Dharwad on dated 26.12.2016.

Handwritten signatures and stamps at the bottom of the page, including a date stamp "2016-12-26" and a signature "ಶ್ರೀ ಶೇಖರ್" (Shri Shekhar).

12. Ltr. No. SEE/(O&M)/EEE(O)/AEE-2/F-66/2016-17/8371-73 dated 6.2.2017 of the Superintending Engineer (El), O&M Circle, GESCOM, Kalaburagi addressed to M/s. Shreeshwar Electricals Pvt. Ltd., Dharwad.
13. T.O Notice No.GESCOM/CEE(CP)/EEE(RGGVY)/2016-17/62306-15 dated 17.3.2017.
14. T.O.meeting proceedings of the meeting Chaired by Managing Director, GESCOM on dated 14.6.2017.
15. T.O Final Notice No.GESCOM/CEE(CP)/SEE(Projects)/EEE(RGGVY)/2017-18/16034-42 dated 4.7.2017.
16. T.O. proceedings of the joint meeting chaired by the Managing Director, GESCOM on dated 18.7.2017.
17. Proceedings of MMR Meeting held on 7-8-2017.
18. T.O Short closing of contract vide No. GESCOM/CEE(CP)/SEE(Projects)/EEE(RGGVY)/2017-18/28185-214 dtd:5-9-18.
19. T.O. Ltr.No. GESCOM / CEE (CP) / SEE (Projects) / EEE (RGGVY) /2017-18/50507-14 dtd:30-9-18 requesting to attend the Joint inventory.

**Preamble:**

- I. For Rural Electrification works of Gulbarga district in Karnataka under 12<sup>th</sup> Plan Rajiv Gandhi Grameen Vidyutikaran Yojane (RGGVY) on Total Turnkey basis in GESCOM, Gulbarga of the State of Karnataka, LOI was issued to M/s. Shreeshwar Electricals Pvt. Ltd., Dharwad vide ref. 1 above the Detailed Work Award (DWA) issued vide ref. 2 above. The total awarded cost of the project is Rs.14.08 Crs.
- II. The scope of the work included as below:  
Creation of Infrastructures:

Sl.No	11KV lines (in Kms)	No. of DTCs	LT Lines (in Kms)	Amt. Rs. in Crs.
1	38.64	113	57.31	3.36

**Habitation and BPL House Hold electrification:**

Sl.No	No. of villages covered	No. of BPL households	No. of Habitation	Amt. Rs. in Crs.
1	909	26518	924	10.72



- III. As per Clause 1.1 (ee) of GCC of the DWA, the completion period was 24 months from the date of LOI i.e., up to 16.3.2017.
- IV. However the contractor M/s. Shreeshwar Electricals Pvt. Ltd., Dharwad failed to commence the works as per the terms and conditions of the contract.
- V. So notice was served to the contractor vide ref. 3 above for the non-commencement of works and thereby causing delay in completion of the awarded works in spite of procuring materials towards electrification of BPL households worth Rs.4.25 Crs. for which GESCOM had made payments.
- VI. It was further noted that the contractor failed to take any action towards creation of infrastructure works. The firm did not respond to any correspondences by GESCOM and receive phone calls.
- VII. Further notices were issued vide ref. 4 & 5 to the agency for non-commencement of work as per the terms and conditions of the award culminating in issuance of final notice vide ref. 6 above wherein the firm was declared as 'Defaulter' and to initiate action as per Clause 36 of GCC towards which the response of the firm was sought to be submitted on or before 15.12.2016.
- VIII. In order to sort out any issues pertaining by the contractor in the subject work, a joint meeting was convened on 15.12.2016 at Corporate office, GESCOM vide ref. 7 above which the agency failed to attend.
- IX. As a final opportunity the contractor was once again asked to attend the meeting convened on 24.12.2016 vide ref. 8 above.
- X. Ultimately a joint meeting of the contractor and GESCOM was held on 26.12.2016 chaired by the MD GESCOM wherein directions were issued to the contractor as follows:
  - i. To commence the work before 10<sup>th</sup> Jan 2017.
  - ii. To complete the entire electrification of BPL Households within 2 months.
  - iii. To complete the entire scope including creation of infrastructure before 31<sup>st</sup> March 2017.
  - iv. If the work is not commenced within 10<sup>th</sup> Jan 2017, action shall be taken as deemed fit by GESCOM invoking terms & condition of DWA.
  - v. The contractor to furnish an undertaking to the above effect.

Further, MDGESCOM instructed that the Chief Engineer Electy., Gulbarga Zone, the Superintending Engineer (El), O&M Circle,



Gulbarga and all the Executive Engineers (El), O&M Divisions of Gulbarga District who also attended the meeting shall regularly monitor the progress of the subject works and submit reports to Corporate Office and to extend all necessary assistance to the agency to keep up the above time lines and any adverse reports by the field officers, the Corporate Office shall initiate suitable action against the contractor. The proceeding of the joint meeting is referred as ref. 10 above. An undertaking to the above effect was also submitted by the contractor vide ref. 11 above wherein the contractor committed to complete the works awarded to him by 31<sup>st</sup> Mar 2017, otherwise GESCOM is free to take action as deemed fit.

- XI. But the contractor failed to keep up its commitment. In this regard the Superintending Engineer (El), O&M Circle addressed to the contractor for non-commencement of works vide ref. 12 above.
- XII. For failure in commencement of works by the contractor and so to initiate action as per terms and conditions of the contract notice was issued to the contractor vide ref. 13 above.
- XIII. Considering the non-commencement of works, one more joint meeting was conducted on 14.6.2017 (ref. 14 above) chaired by MD GESCOM wherein month wise time lines were set to the contractor for completion of electrification of BPL households from 15<sup>th</sup> June-17 to 23<sup>rd</sup> Sept-17.
- XIV. However the contractor failed to adhere to the above targets and so further notice for non-compliance was issued vide ref. 15 above.
- XV. In consideration of the importance and urgency of the works under RGGVY to be completed within the timelines so as to claim the grants from MoP, further joint meeting was held with the agency on 18.7.2017 chaired by MD GESCOM wherein the poor progress was seriously reviewed and insisted upon the contractor to complete electrification of at least 2000 Nos. of BPL households per week.
- XVI. In spite giving notices for the frequent failure on the part of the contractor requiring him to remedy or to take steps to remedy the same, it is noted that no substantial progress has been made by the contractor and as on date only few Nos. BPL households have

been completed by him as against the awarded BPL households of 26518 Nos.

XVII. Under the circumstances explained above and reasons thereof, it was ordered to short close the works of Rural Electrification works of Gulbarga district in Karnataka under 12<sup>th</sup> Plan Rajiv Gandhi Grameen Vidyuthikaran Yojane (RGGVY) awarded to M/s.Shreeshwar Electricals Pvt. Ltd., Dharwad on Total Turnkey basis in GESCOM, Gulbarga and to impose Clause 36 of General Terms and Conditions of the DWA for persistently neglecting to carry out its obligations under contract and initiate further action as per Clause 36.2.2 of GCC of DWA


**Hence the Order:**

C7S-524

**No.GESCOM/CEE(CP)/SEE(Projects)/EEE(RGGVY)/2017-18/Date: 11. OCT 2018**

### **ORDER**

Under the circumstances explained above and consequent to short closing the works of Rural Electrification works of Gulbarga district in Karnataka under 12<sup>th</sup> Plan Rajiv Gandhi Grameen Vidyuthikaran Yojane (RGGVY) awarded on Total Turnkey basis in GESCOM, **M/s. Shreeshwar Electricals Pvt. Ltd., Dharwad is Blacklisted for a period of two years from the date of short closing of the scheme.**

  
Chief Engineer Electy,  
(Operation)  
GESCOM, Gulbarga.

**To,**  
M/s.Shreeshwar Electricals Pvt., Ltd.,  
Vibhulatha, 2<sup>nd</sup>Main , 2<sup>nd</sup> Cross  
Bharathinagar Haliyal Road,  
Dharwad.



**Copy to:**

1. The Chief Financial Officer, Corporate Office, GESCOM, Kalaburagi.
2. The Chief Engineer Electy., O&M Zone, GESCOM, Kalaburagi/Bellary.
3. The Controller of Accounts, Internal Audit, Corporate Office, GESCOM, Kalaburagi.
4. All the Superintending Engineers (El), O&M Circles/ Corporate office, GESCOM,
5. All the Executive Engineers (El), O&M Divisions, Rural/Urban GESCOM/*commercial*.
6. PS to MD/D(T) to place before the Managing Director/Director (Technical), GESCOM, Kalaburagi.
7. Managing Director HPGCL Panchkula.
8. Managing Director HVPN Panchkula.
9. Chairmen & Managing Director, Power Grid Corporation of India Ltd., Plot no.2, Sector 29. Gurgaon 122001.
10. Chairman & Managing Director, National Hydroelectric Power Corporation, NHPC Office Complex, Sector-33, Faridabad-121003.
11. Chairmen & Managing Director, NTPC Ltd., Scope Complex, 7 Lodhi Road, Delhi-110003.
12. The Chairmen & Managing Director, Damodar Valley Corporation, DVC Tower, VIP Road, Kolkata-700054.
13. The Dy. General Manger, Nodal Officer (RGGVY), North Eastern Electric Power Corporation Ltd (NEEPCO), Monarchak, Sonamura, P.O-Dhanpur, Sepahijala, Tripura-799181.
14. Chairmen & Managing Director, Southern Power Distribution Company of Telangana Ltd., Corporate office, 6-1-50, Mint Compound, Hyderabad-500063.
15. Chairmen & Managing Director, APEPDCL, Corporate Office, P&T Colony, Seethammadhara, Visakhapatnam-530013, (AP).



15. Chairmen & Managing Director, APEPDCL, Corporate Office, P&T Colony, Seethammadhara, Visakhapatnam-530013, (AP).
16. Chairman & Managing Director, Northern Power Distribution Co. of A.P. Ltd., H.No.1-1-503, op.: NIT Petrol Pump, Chaitanyapuri Colony, Hanamkonda, WARANGAL-506004(AP).
17. Chairmen & Managing Director, Sothern Power Distribution co. of A.P. Ltd., Behind sreenivasaKalyanmandapam, Kesavyanagunta, Tirichannur Road, Tiripathi-517101, Chittoor District, AP.
18. Managing Director, Anakaply Rural Electric Co-Operative Society Ltd., No. B-1539, Kasimkota, Dist. Visakhapatnam, (AP).
19. Managing Director, Cheepurupalli Rural Electric Co-Operative Society Ltd., No.VR-300, Cheepurupalli, Dist. VIZIANAGARAM, ANDHRA PRADESH.
20. Managing Director, Kuppam Rural Electric Co-Operative Society Ltd., KUPPAM Dist. Chittoor, Andhra Pradesh.
21. Managing Director, Cooperative Electric Supply Society Ltd., SIRCILLA, DIST Karimnagar, ANDHRA PRADESH.
22. Chairman, Assam Power Distribution Company Limited, 4<sup>th</sup> floor, BijuleeBhawan, Paltan Bazar, Guwahati-781001, Assam-Indai.
23. The CE Cum Member Secretary Arunachal Power Development Agency (APDA), Jal VidyutBhawan, Near I.G Park, Tadar Tang ITAANAGAR-791111.
24. Managing Director, North Bihar Power Distribution Co. Limited, VidyutBhawan, Railway Road, Patna-800021 (Bihar)
25. Chairman, Chhattisgarh State Power Distribution Company Limited, Danganiya, PO Sunder Nagar, Raipur-492013.
26. Managing Director, Dakshin Gujrat Vij Co. Ltd, Nana Varcha Road, Near Kapodara Char Rasta, Surat-395006(Gujarat)
27. Managing Director, Paschim Gujarat Vij Co. Ltd. Nana Mava Main Road, Laxminagar, Rajkot.
28. Managing Director, Madhya Gujrat Vij Co. LTd.Sardar Patel VidyutBhawan, Rececourse Road, Vadodara-390007 (Gujarat).
29. Chairman Uttar Gujarat Vij Co. Ltd., Visragar Road, Mehsana-284001.
30. Managing Director, Uttat Haryana BijliVitaran Nigam Limited, Shakti Bhawan, Sector-6, Panchkula-134104 (Haryana).
31. Managing Director, Dakshin Haryana BijliVitaranNigam Limited, VidyutSadanVidyut Nagar, Hisar (Haryana).
32. Chairman, HP State Electricity Board, VidyutBhawan, Shimla-171002(HP).



33. Managing Director, J&K Power Development Corporation, Ashok Nagar Satwari, Jammu-180004.
34. Director (Tech.) Jharkhan Bijlee Vitaran Nigam Limited, Engineering Bldg. HEC, PO Dhurwa, Ranchi, Jharkhand-834004.
35. Managing Director, Bangalore Electricity Supply Co. Ltd., (BESCOM) K.R Circle, Dr. AmbedkarVeedhi, Bangalore-560001(Karnataka).
36. Managing Director, Mangalore Electricity Supply Co., Ltd., (MESCOM), Paradigm Plaza, AB Shetty Circle, Pandeshwara, Angalore-575001.
37. Managing Director, Hubli Electricity Supply Co. Ltd., (HESCOM0, Nava Nagar post, Corporate Office, Hubli-580025 (Karnataka).
38. Managing Director, Gulbarga Electricity Supply Co. Ltd., (GESCOM), Gulbarga Main Road, Gulbarga-585102(Karnataka).
39. Managing Director, Chamundeshwari Electricity Supply Corporation Ltd., (CESCOM), No 927, LJ Avenue Commercial Complex, New KantarajUrs Road, Saraswatipuram, Mysore-570009, Karnataka.
40. Managing Director, Hukeri Rural Co-Operative Society Ltd., Hukeri, District-BELGAUM, KARNATAKA.
41. Chairman, Kerala State Electricity Board, VaidyuthiBhawanam, Pattom, Thiruvananthapuram-695004.
42. Chairman & Managing Director, MP PoorvaKshetraVidyutViraran Company Limited, Shakti Bhawan, VidyutBhawan, Jabalpur (MP).
43. Chairman & Managing Director, MP Madhya KshetraVidyutVitaran Company Limited, Govindpura. MPSEB Complex, Bhopal-462023 (MP).
44. Chairman & Managing Director, MP PaschimKhetraVidyutVitaranComapany Limited, GPH Compound Pologround,Indore (MP).
45. Managing Director, Maharashtra State Electricity Distribution Co. Ltd., 6F, Prakashgad,' Plot No. G-9, Bandra (E), Mumbai-400051, Maharashtra.
46. The Chairman-cum-Managing Director, Meghalaya Energy Corporation Limited, LumJingshi, Short Round Road, Shillong-793001, Meghalaya.
47. Managing Director, Manipur Power State Distribution Co. Ltd., Keisharnpet Jn., Imphal West district Imphal-795001, Manipur.



48. Secretary (Power), Government of Mizoram, Secretariat Building, Aizawl 796001.
49. Commissioner & Secretary (Power), Government of Nagaland, Kohima 797001.
50. Chairman, Punjab State Electricity Board, the Mall Patiala-147001.
51. Managing Director, Ajmer VidyutVitaran Nigam Limited, Old Power House, Jaipur Road, Ajmer (Rajasthan).
52. Managing Director, Jaipur Vidyut Nigam Limited, VidyutBhawan, Janpath, Jyoti Nagar, Jaipur (Rajasthan).
53. Managing Director, Jodhpur VidyutVitaran Nigam Limited, New Power House, Jodhpur (Rajasthan).
54. Secretary (Power), Government of Sikkim, Energy & Power Department, Kazi Road, Gangtok-737101.
55. Chairman & Managing Director, Tamil Nadu Generation & Distribution Corporation, 800, Electricity Avenue, Anna Salai, Chennai-600002 (Tamil Nadu).
56. Chairman & Managing Director, Tripura State Electricity Corporation Ltd., VidyutBhawan, North Banamalipura, Agartala-799001(Tripura).
57. Managing Director, PurvanchalVidyut Nigam Ltd., Vidyut Nagar, PO DLW, Hydell Colony, Bhikharipura, Varanasi-221004(UP).
58. Managing Director, Madhyanchal VidyutVitaran Nigam Limited, 4-A, Gokhle Marg, Lucknow-226001(UP).
59. Managing Director, PashchimanchalVidyut Nigam Limited, Victoria Park, Meerut-256001(UP).
60. Managing Director, DVVNL, 220KV GSS, Agra Mathura Bye Pass, Sikandra, Agra-582007.
61. Chairman & Managing Director, Uttaranchal Power Corporation Limited, UrjaBhawan, Kanwali Road, Dehradun-248006.
62. Chairman, West Bengal State Electricity Distribution Co.. Ltd., BidyutBhawan, DJ Block, Sector-2, Salt Lake City, Bidhan Nagar, Kolkata-700091.

OC/MF.